



February 21st 2020

ROXBY LANDFILL SITE UPDATE

Dear Local Residents

As Site Manager I would like to take this opportunity to provide a progress update.

We are currently part way through placing 40,000m² of capping material which comprises welded LLDPE plastic. The total deployed now stands at approximately 9,961m².



We have deployed 1,761m² of plastic cap this week. The aftermath of storm Denis has limited the amount of capping deployed as the windy weather makes for very dangerous conditions to do this work and the contractor's equipment cannot seal the layers of cap together when the plastic is wet. We can assure the residents that the capping will be installed as soon as it is possible to do so and we hope to re-commence during w/c 24th Feb. Since we started the capping works the weather has prevented installation on 13.5 days.

Since Monday 17th February we have installed additional gas extraction infrastructure which includes an upgrade to the gas extraction lines.



As you are aware Biffa has an open door policy, if you wish to visit our site to discuss this further please don't hesitate to contact us by email: - roxbylandfill@biffa.co.uk

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards

James Harrison
Site Manager