



March 27th 2020

ROXBY LANDFILL SITE UPDATE

Dear Local Residents

As Site Manager I would like to take this opportunity to provide a progress update.

We have now completed the 40,000m² LLDPE plastic capping. We have capped a further 5,000m² of LLDPE plastic liner on the Eastern flank of site overlooking the A1077 and commenced placing soils.

The next phase of works will consist of closing down the crest of the Landfill Site with a further 35,000m² of LLDPE plastic liner. Waste inputs have started to be diverted into the new operational area called Cell 12. Therefore minimising activity on the crest of the Landfill.



This week we have installed 2 deep gas wells in the operational area near the Northern Flank with a further 12 to be installed in the coming weeks. The deep wells allow the gas extraction system to target the lower levels within the waste mass, therefore increasing the overall extraction of landfill gas and the sustainable generation of electricity for the National Grid.

The drilling rig works are expected to be completed by the 10th April 2020. During these works we will endeavour to control any potential odour releases using control measures that have proven successful in the past.

As you are aware Biffa has an open door policy; however due to Government advice on COVID 19 we are unable to offer a site visit during this time as we are required to limit social interaction. If you wish to discuss the weekly update further please don't hesitate to contact us by email: - roxbylandfill@biffa.co.uk

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards

James Harrison
Site Manager